

Physical achievement in respect of AIBP Projects

STATE :- RAJASTHAN

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (200outlay)	CLA 2003-04 I & II (250)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Jaisamand Mod.©	Sixth	3.125						8.353	4.634	3.719	2.398	0.00		
2	Chhapi	Fifth	19.350						7.000	0	7.000	1.702	0.00		
3	Panchana	Fifth	22.407						10.606	4.5	6.106	2.385	0.00		
4	IGNP Stage-II	Fifth	255.290	76.100	55.53+55.53	111.06	116.47		964.000	449	515.000	162.000	21.00	37	
5	Bisalpur	Seventh	41.560						55.224	0	55.224	1.800	0.00		
6	Narmada canal Stage- II	Fifth	45.320	20.000	11.565+145.56+134	291.125	119.848	23.376	73.160	0	73.160	0.000	0.00	0	
7	Gambhari Mod.©	Sixth	1.315						4.770	2.532	2.238	0.925	0.00		
8	Chauli	Eighth	18.530	9.600	3.305+4.927	8.232	8.83	0.9795	8.963	0	8.963	0.000	0.30	0.3	
9	Mahi Bajaj Sagar	Fourth	44.800	8.760	5.61+5.61	11.22	37.976	5.448	71.200	52.794	18.406	9.915	2.66	1.279	
10	Ganga canal Mod.	Sixth	14.475	28.500				3.444	96.510	5.646	90.864	6.876	7.012		
	TOTAL		466.172	142.960							780.680	188.00	30.97		
	Fast Track														
11	Chhapi			10.455	8.42	8.42					4.861		2.849	2.005	
12	Panchana			20.97					5.298		3.721		3.54		
13	Ganga canal				69.78	69.78	69.78		3.085					9.602	
	TOTAL														
	G. TOTAL			142.960	499.837	499.837	352.904	33.2475			789.262	188.00	37.36	50.186	