

Physical achievement in respect of AIBP Projects

STATE :- ANDHRA PRADESH

Sl. No.	Name of project	Plan of start	(Rs. Crores)						(Th.- ha.)						
			CLA released in the 9th Plan	CLA 2002-03 (275 outlay)	CLA 2003-04 I & II (275 outlay)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Sriramsagar St.I(M)	Pre. Fifth	219.22						392	255.04	136.960	67.967	2.549		
2	Cheyyeru(m)	Fifth	15.33						7.89	0	7.890	0	0		
3	Jurala(M)	Fifth	99.88	20.3	23.74+23.75	47.49	59.63	17.8890	41.36	10	31.360	23.21	7.965	0	
4	Somasila(M)	Fifth	44.525		60	60			38.48	6.22	32.260	10.692	0		
5	Nagarjun Sagar(M)	Pre. Fifth	26.43						895.28	848.85	46.430	14.438	2.196		
6	Madduvalsa(m)	Fifth	41.8		12.5	12.5			10	0	10.000	2.428	6.964		
7	Gundalavagu(m)	Fifth	1.67		2.335	2.335			1.045	0	1.045	0	0	0	
8	Muddigedda(m)	Fifth	1		1.125+0.767	1.892	0.9		1.62	1.093	0.527	0	0	0	
9	Kanupur Canal(m)	Pre. Fifth	1.92						7.638	7.077	0.561	0	0	0	
10	Yerra kalva(m)	Fifth	2.17	7.886	6.284+6.284	12.568	5.839		9.996	3.035	6.961	0.685	0	0.124	
11	Vamsedhera PH-I				9.255	9.255	21.178								0
12	Flood Flow Canal SRSP							48.00							
	TOTAL		453.945			146.04					273.994	119.42	19.67	0.124	
	Fast Track 2001-02														
12	Nagarjunasagar		27.17		23.54	23.54					14.47	3.936	3.307		
13	Somasila		60								27.747	8.693	3.285		
14	Sriramsagar		72		35.95	35.95					70.406	37.285	0		
15	Cheyyeru		5	5							9.105	7.965	0		
16	Madduvalsa		12.5								3.036	0	0		
	TOTAL		176.67												
	G. TOTAL		630.615	33.186	205.53	205.53	87.5470	65.8890	1405.31	1131.315	398.758	119.42	77.553	6.716	