

Physical achievement in respect of AIBP Projects

STATE :- ASSAM

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (35 outlay)	CLA 2003-04 I & II (35 outlay)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Pahumara	78-80	4.31				0.075		12.955	1.2	11.755	6.5	0	1.2	
2	Hawipur LIS	Sixth	2.965	2					3.887	0	3.887	2.045	0	0	
3	Rupahi LIS	78-80	0.655						5.668	0	5.668	0.2	0	0	
4	Dhansiri	Fifth	28.82		2.87	2.87			83.366	15	68.366	11	0	7.5	
5	Champamati	Sixth	10.63	2.17	0.733	0.733			24.994	0	24.994	1.45	0	9	
6	Borolia	78-80	6.937	2					13.562	0	13.562	1.25	0.05	0	
7	Kolonga	Fifth	0.5						2.69	0	0.000	0	0		
8	Burhi Dihang LIS	78-80	3.724	0.5					5.054	0.564	4.490	1.136	0		
9	Bordikarai	Fifth	6.7	0.313					34.042	25.452	8.590	7	0.203	0.203	
10	Mod. Jamuna Irr.	Ninth	0.375	3.96	2.35+2.35	4.7		7.245	13.758	0	13.758	1	3	3.25	
11	Int. Irr. Scheme in Kollong Basin	Fifth	10.5	1.357	1.125	1.125			34.4	25.753	8.647	1.825	0.4	0.7	
12	6 MI scheme99-00		1.52												
13	48 MI scheme00-01		5.777												
14	2 new MI scheme 2001-2002(KAAC)		1.105	0.6243	0.544	0.544	1.125								
15	3 nos. surfaceMI in KAAC			0.83	0.272+1.944	2.216									
16	40 Surface MI Sch.			2.128	2.625(for 33)	2.625									
17	7 new Sur.MI			0.3915											
18	Killing Irr.Sch.KAAC				0.45	0.45									
19	5 new SMI scheme (KAAC)				0.815	0.815									
20	4 MI schemes NC Hills				0.6469+.6866	1.3335									
21	13 new SMI(KAAC)				1.79	1.79	1.785								
22	11 OG SMI(KAAC)						5.525								
23	11 New SMI(KAAC)						6.781								
24	2 OG & 11New SMI schemes(NCAC)						1.639								
25	28 OG SMI(Irr. Dept.)							3.726							
26	25 OG SMI(KAAC)							3.1858							
27	9 OG SMI(IKAAC)							0.7964							
	TOTAL		84.518	16.2738	19.2015	19.2015	16.93	14.9532	234.376	67.969	163.717	33.406	3.653	21.853	