

Physical achievement in respect of AIBP Projects

STATE :- GUJARAT

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (1000 outlay)	CLA 2003-04 I & II (850)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Sardar Sarovar	Sixth	1805.25	902.996	153+278.5+125.5	557	429	226.5	1792	0	1792.00	130.746	10.35	9.240	
2	Jhuj	78-80	4.74						5.81	2.912	2.898	2.907	0		
3	Sipu	78-80	6.455						22.08	19.665	2.415	1.016	0		
4	Mukteshwar	Sixth	9.748	0.89	0.225	0.225			6.19	0.565	5.625	2.330	0.7	1.536	
5	Harnav-II	Fifth	0.065						3.44	2.94	0.500	0.000	0		
6	Umaria	Fifth	0.135						2.37	2.062	0.308	0.162	0		
7	Damanganga	Fourth	9.47						51.65	42.594	9.056	6.686	0		
8	Karjan	Fifth	7.6						70.38	55.73	14.650	5.989	0		
9	Sukhi	Fifth	5.65						25.25	21.585	3.665	3.488	0		
10	Deo	Fifth	0.5						8.53	7.58	0.950	0.103	0		
11	Watrak Kadna RBC	78-80	3.11						16.87	12.574	4.296	3.714	0		
12	Aji-IV	Ninth	10.35	0.665	0.093	0.093			3.75	0	3.750	0.000	0.93	2.820	
13	Ozat-II	Eighth	10.66	1.115	0.335	0.335			9.4	0	9.400	0.300	0	1.500	
14	Barahmini-II	Ninth	4						2.062	0	2.062	0.000	0	1.000	
15	Bhadar-II			0.66	0.206	0.206			9.965	0	9.965	0.000	0	1.500	
	TOTAL		1877.733	906.326		557.859					1861.54	157.44	11.98		
	Fast Track 2001-02														
16	Sardar Sarovar		94	94	92.5	92.5	101.5						77.989	22.784	
	G.TOTAL		1971.733	1000.326	650.359	650.359	530.50	226.50	2029.75	168.207	1861.54	157.44	89.97	40.380	