

Physical achievement in respect of AIBP Projects

STATE :- KARNATAKA

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (737 outlay)	CLA 2003-04 I & II (450)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Upper Krishna St.I	Fifth	557	181			98.4752	17.3778	424.94	215	209.940	29.059	29.059	73.465	
2	Malaprabha	Pre Fifth	47	25.56			12	3	218.19	161.556	56.634	7.563	0.286	15.518	
3	Hirehalla	Sixth	40.75	0					8.33	0	8.330	1.34	0		
4	Ghataprabha	Fifth	97.5	75	13.015	13.015	62.09	9.75	178.06	38.098	139.962	32.14	12.977	32.662	
5	Karanja	Fifth	67.14	10	75.27	75.27			35.64	4.674	30.966	7.855	0		
6	Upper Krishna St.II	Ninth	250	275.05	81.7415+81.7415	163.483	204.68	70.557	197.12	18.799	178.321	13.322	0	6.585	
7	Gandori Nala	Eighth	7.5	17.87			19.05	1.2705	8.09	0	8.090	0	0	0.744	
	SUB TOTAL		1066.89								632.243	91.279	42.322		
	Fast Track 2001-02														
8	Hirehalla			8.78	14.71	14.71					6.99		1.068	4	
9	Karanja			24.37							15.484		1.7	2.356	
10	Maskinala			3.22						3.1	3.001		0	2.723	
	G. TOTAL			620.85	266.478	266.478	396.2952	101.955			657.718	91.279	45.09	138.053	