

Physical achievement in respect of AIBP Projects

STATE :- UTTAR PRADESH

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (365outlay)	CLA 2003-04 I & II (275)(306 Re.)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Upper & Madhya Gan.	Fifth	140.640						187.00	132.82	54.180	17.270	0.00		
2	Sarda Sahayak	Third	131.000						1925.10	1536.64	388.460	366.680	0.00		
3	Sarya Nahar	Fifth	217.500	110.000	52.745+48.465	101.21	54.06	22.5	1404.00	92	1312.00	157.000	48.00	19.7	
4	Kharif Cannal in HKD	Seventh	46.000	10.000	2.82+5.18	8	9.27		11.60	0	11.600	7.620	0.78	1.958	
5	Rajghat Dam	Fifth	19.360						0.00	0	0.000	0.000			
6	Gunta Nala dam	Sixth	1.000						3.88	0	3.880	3.880			
7	Bansagar	Fifth	91.750	49.550	20.84+20.025	40.865	30.39	16.05	150.13	0	150.132	0.000	0.00	0	
8	Lakhwar Vyasi	Fifth	20.000						40.00	0	40.000	0.000	0.00		
9	Tehri	Eighth	352.000	113.750	29.95+34.045	64	35	12.5115	270.00	0	270.000	0.000	0.00	0	
10	Gyanpur Pump Can.	Seventh	30.900						37.26	35.76	1.500	1.500			
11	Eastern Ganga Ca.	Fifth	35.09	14	13.025+12.675	25.7	36	7.611	105.00	39.86	65.140	11.43	5.52	4.324	
12	Rajghat Canal	Fifth	20.62	20	6.37+8.3	14.67		7.305	138.66	77.571	61.090	20	3	4.087	
13	Agra can. Mod.			2	5.21+5.47	10.68	11.2	4.92	50.00	15	35.000		0	0	
14	Jasauli PC				2.2+2.86	5.06		0.2805						0	
15	Lahchura Dam Mod.							1.2							
	SUB TOTAL		1105.860	319.300	270.180	270.185		72.3780	4322.63		2392.98	585.38	57.30		
	Fast Track														
15	Upper Ganga M.	Fifth	17.78		4.6	4.6			9		1		1		
16	Madhya G. Can.	Fifth	21.95						27.9		35.905		20.56		
	TOTAL		39.73	39.72											
	G. TOTAL			359.020	274.775	274.785	175.92	72.3780	4359.53		2429.89	585.38	78.86	30.069	