

## Physical achievement in respect of AIBP Projects

**STATE :- ANDHRA PRADESH**

Sl. No.	Name of project	Plan of start	(Rs. Crores)						(Th.- ha.)						
			CLA released in the 9th Plan	CLA 2002-03 (275 outlay)	CLA 2003-04 I & II (275 outlay)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Sriramsagar St.I(M)	Pre. Fifth	219.22						392	255.04	136.960	67.967	2.549		
2	Cheyyeru(m)	Fifth	15.33						7.89	0	7.890	0	0		
3	Jurala(M)	Fifth	99.88	20.3	23.74+23.75	47.49	59.63	17.8890	41.36	10	31.360	23.21	7.965	0	
4	Somasila(M)	Fifth	44.525		60	60			38.48	6.22	32.260	10.692	0		
5	Nagarjun Sagar(M)	Pre. Fifth	26.43						895.28	848.85	46.430	14.438	2.196		
6	Madduvalsa(m)	Fifth	41.8		12.5	12.5			10	0	10.000	2.428	6.964		
7	Gundalavagu(m)	Fifth	1.67		2.335	2.335			1.045	0	1.045	0	0	0	
8	Muddigedda(m)	Fifth	1		1.125+0.767	1.892	0.9		1.62	1.093	0.527	0	0	0	
9	Kanupur Canal(m)	Pre. Fifth	1.92						7.638	7.077	0.561	0	0	0	
10	Yerra kalva(m)	Fifth	2.17	7.886	6.284+6.284	12.568	5.839		9.996	3.035	6.961	0.685	0	0.124	
11	Vamsedhera PH-I				9.255	9.255	21.178								0
12	Flood Flow Canal SRSP							48.00							
	<b>TOTAL</b>		<b>453.945</b>			<b>146.04</b>					<b>273.994</b>	<b>119.42</b>	<b>19.67</b>	<b>0.124</b>	
	<b>Fast Track 2001-02</b>														
12	Nagarjunasagar		27.17		23.54	23.54					14.47	3.936	3.307		
13	Somasila		60								27.747	8.693	3.285		
14	Sriramsagar		72		35.95	35.95					70.406	37.285	0		
15	Cheyyeru		5	5							9.105	7.965	0		
16	Madduvalsa		12.5								3.036	0	0		
	<b>TOTAL</b>		<b>176.67</b>												
	<b>G. TOTAL</b>		<b>630.615</b>	<b>33.186</b>	<b>205.53</b>	<b>205.53</b>	<b>87.5470</b>	<b>65.8890</b>	<b>1405.31</b>	<b>1131.315</b>	<b>398.758</b>	<b>119.42</b>	<b>77.553</b>	<b>6.716</b>	

## Physical achievement in respect of AIBP Projects

STATE :- ASSAM

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (35 outlay)	CLA 2003-04 I & II (35 outlay)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Pahumara	78-80	4.31				0.075		12.955	1.2	11.755	6.5	0	1.2	
2	Hawipur LIS	Sixth	2.965	2					3.887	0	3.887	2.045	0	0	
3	Rupahi LIS	78-80	0.655						5.668	0	5.668	0.2	0	0	
4	Dhansiri	Fifth	28.82		2.87	2.87			83.366	15	68.366	11	0	7.5	
5	Champamati	Sixth	10.63	2.17	0.733	0.733			24.994	0	24.994	1.45	0	9	
6	Borolia	78-80	6.937	2					13.562	0	13.562	1.25	0.05	0	
7	Kolonga	Fifth	0.5						2.69	0	0.000	0	0		
8	Burhi Dihang LIS	78-80	3.724	0.5					5.054	0.564	4.490	1.136	0		
9	Bordikarai	Fifth	6.7	0.313					34.042	25.452	8.590	7	0.203	0.203	
10	Mod. Jamuna Irr.	Ninth	0.375	3.96	2.35+2.35	4.7		7.245	13.758	0	13.758	1	3	3.25	
11	Int. Irr. Scheme in Kollong Basin	Fifth	10.5	1.357	1.125	1.125			34.4	25.753	8.647	1.825	0.4	0.7	
12	6 MI scheme99-00		1.52												
13	48 MI scheme00-01		5.777												
14	2 new MI scheme 2001-2002(KAAC)		1.105	0.6243	0.544	0.544	1.125								
15	3 nos. surfaceMI in KAAC			0.83	0.272+1.944	2.216									
16	40 Surface MI Sch.			2.128	2.625(for 33)	2.625									
17	7 new Sur.MI			0.3915											
18	Killing Irr.Sch.KAAC				0.45	0.45									
19	5 new SMI scheme (KAAC)				0.815	0.815									
20	4 MI schemes NC Hills				0.6469+.6866	1.3335									
21	13 new SMI(KAAC)				1.79	1.79	1.785								
22	11 OG SMI(KAAC)						5.525								
23	11 New SMI(KAAC)						6.781								
24	2 OG & 11New SMI schemes(NCAC)						1.639								
25	28 OG SMI(Irr. Dept.)							3.726							
26	25 OG SMI(KAAC)							3.1858							
27	9 OG SMI(IKAAC)							0.7964							
	<b>TOTAL</b>		<b>84.518</b>	<b>16.2738</b>	<b>19.2015</b>	<b>19.2015</b>	<b>16.93</b>	<b>14.9532</b>	<b>234.376</b>	<b>67.969</b>	<b>163.717</b>	<b>33.406</b>	<b>3.653</b>	<b>21.853</b>	

## Physical achievement in respect of AIBP Projects

**STATE :- ARUNACHAL PRADESH**

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (9 outlay)	CLA 2003-04 I & II (20 outlay)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	337 MI Schm.99-00		7.5												
2	532 MIS 2000-01		7.5												
3	385 O.G. MIS 01-02		15		10.00+9.3935(for 288 OG & 270 New SMI)	19.3935									
4	2 O.G. & 286 new MIS			1.5											
5	7 new MI schemes				0.6065	0.6065									
6	340 OG SMI schemes						10								
7	97 OG SMI schemes							4.3875							
8	243 new SMI schemes							4.6125							
	<b>TOTAL</b>		<b>30</b>		<b>20</b>	<b>20</b>	<b>10</b>	<b>9.000</b>							

## Physical achievement in respect of AIBP Projects

STATE :- BIHAR

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (150 outlay)	CLA 2003-04 I & II (100 outlay)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Western Kosi	Pre. Fifth	114.205		16.5+16.5	33	19.88	5.964	234.8	22.75	212.050	0.78	5.95	15.749	
2	Upper Kiul	Fifth	19.085		2.084	2.084	1.335		19.5	7.32	12.180	8.48	0.7	0.25	
3	Durgawati	Fifth	31.89	13.74	18.06	18.06			51.83	16.02	35.810	0	0	3.3	
4	Bansagar sh. cost	Fifth	83.5						0	0	0.000	0	0		
5	Orni	Fifth	10.66	0.7405					9.6	0.16	9.440	5.434	0.4	1.395	
6	Bilasi ©	Fifth	3.39						4	0	4.000	3.1	0.9		
7	Sone Canal Mod.	Seventh	73.66		21.5	21.5	16	4.8	909.41	585.42	323.990	56	40	40	
	<b>TOTAL</b>		<b>336.39</b>	<b>14.4805</b>	<b>74.644</b>	<b>74.644</b>	<b>37.215</b>	<b>10.764</b>			<b>597.470</b>	<b>73.794</b>	<b>47.95</b>	<b>60.694</b>	

## Physical achievement in respect of AIBP Projects

STATE :- CHATTISGARH

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (104 outlay)	CLA 2003-04 I & II (100)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	HASDEO Bango(M)	78-80	79.78	26.16					392	122.5	269.500	39.65	12.52		
2	Shivnath divr.(m)©	Fifth	3.27	0.27									3.5		
3	Jonk Diversion	Fifth	3.6	2.67	0.665+0.665	1.33			14.569	5	9.569	2.48	1.35	1.218	
4	Koserteda(m)			3	4.71	4.71	2.925		11.12	0	11.120		0	0	
	<b>TOTAL</b>		<b>86.65</b>		<b>6.04</b>	<b>6.04</b>						<b>42.13</b>	<b>17.37</b>	<b>1.218</b>	
	<b>Fast Track</b>														
5	Hasdeo Bango			70.6	67.24	67.24					46.846		12.525	10.69	
6	Barnai			1.3	1.35	1.35					1.485		0.35	0	
	<b>G. TOTAL</b>			<b>104</b>	<b>74.63</b>	<b>74.63</b>	<b>2.925</b>			<b>127.5</b>	<b>338.520</b>	<b>42.13</b>	<b>30.245</b>	<b>11.908</b>	

## Physical achievement in respect of AIBP Projects

**STATE :- GOA**

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (40 outlay)	CLA 2003-04 I & II (8)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Salauli	Pre Fifth	15.1		1+1	2	0.65		14.33	4.81	9.520	2.925	1.50	2.9	
2	tillari	fifth	113.3						24.518	0	24.518	0.130	0.22	0.016	
	<b>TOTAL</b>		<b>128.4</b>		<b>2</b>	<b>2</b>	<b>0.65</b>					<b>3.055</b>	<b>1.72</b>	<b>2.916</b>	

## Physical achievement in respect of AIBP Projects

STATE :- GUJARAT

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (1000 outlay)	CLA 2003-04 I & II (850)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Sardar Sarovar	Sixth	1805.25	902.996	153+278.5+125.5	557	429	226.5	1792	0	1792.00	130.746	10.35	9.240	
2	Jhuj	78-80	4.74						5.81	2.912	2.898	2.907	0		
3	Sipu	78-80	6.455						22.08	19.665	2.415	1.016	0		
4	Mukteshwar	Sixth	9.748	0.89	0.225	0.225			6.19	0.565	5.625	2.330	0.7	1.536	
5	Harnav-II	Fifth	0.065						3.44	2.94	0.500	0.000	0		
6	Umaria	Fifth	0.135						2.37	2.062	0.308	0.162	0		
7	Damanganga	Fourth	9.47						51.65	42.594	9.056	6.686	0		
8	Karjan	Fifth	7.6						70.38	55.73	14.650	5.989	0		
9	Sukhi	Fifth	5.65						25.25	21.585	3.665	3.488	0		
10	Deo	Fifth	0.5						8.53	7.58	0.950	0.103	0		
11	Watrak Kadna RBC	78-80	3.11						16.87	12.574	4.296	3.714	0		
12	Aji-IV	Ninth	10.35	0.665	0.093	0.093			3.75	0	3.750	0.000	0.93	2.820	
13	Ozat-II	Eighth	10.66	1.115	0.335	0.335			9.4	0	9.400	0.300	0	1.500	
14	Barahmini-II	Ninth	4						2.062	0	2.062	0.000	0	1.000	
15	Bhadar-II			0.66	0.206	0.206			9.965	0	9.965	0.000	0	1.500	
	<b>TOTAL</b>		<b>1877.733</b>	<b>906.326</b>		<b>557.859</b>					<b>1861.54</b>	<b>157.44</b>	<b>11.98</b>		
	<b>Fast Track 2001-02</b>														
16	Sardar Sarovar		94	94	92.5	92.5	101.5						77.989	22.784	
	<b>G.TOTAL</b>		<b>1971.733</b>	<b>1000.326</b>	<b>650.359</b>	<b>650.359</b>	<b>530.50</b>	<b>226.50</b>	<b>2029.75</b>	<b>168.207</b>	<b>1861.54</b>	<b>157.44</b>	<b>89.97</b>	<b>40.380</b>	

## Physical achievement in respect of AIBP Projects

STATE :- HARYANA

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (18 outlay)	CLA 2003-04 I & II (25)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Gurgaon canal	Pre Fifth	2.5	0					81	61	20.00	0	0		
2	WRCP	Eighth	30	18	7.735	7.735	11.135	3.3405	113.13	23.53	89.60	84.13	3.266	2.956	
3	JLN Lift	Fifth	12						164	95	69.00	0	0		
	<b>TOTAL</b>		<b>44.5</b>	<b>18</b>	<b>7.735</b>	<b>7.735</b>	<b>11.135</b>	<b>3.3405</b>			<b>178.60</b>	<b>84.13</b>	<b>3.266</b>	<b>2.956</b>	



## Physical achievement in respect of AIBP Projects

STATE :- HIMACHAL PRADESH

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (18 outlay)	CLA 2003-04 I & II (15)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Shahnehar irr. Pro.	Eighth	34.824	6.4	4.519+4.519	13.557		2.392	24.76	0	24.76	0.455	0.2	0.3	
2	Sidhat	Ninth	1.5	1.5	0.57	0.57	1.125	1.0125	5.348	0	5.35	0.145	0	0	
3	Changer Lift	Ninth	0.765				0.64	0.5738	3.041	0	3.04	0	0	0	
4	42 MI schm. 99-00		2.422												
5	60 MISchm.00-01		4.295												
6	Lt. Project.			0.25	0.565	0.565									
7	26 OG Surface Scheme						1.925								
8	2 OG SMI Schemes							0.3465							
9	102 new SMI Schemes							6.6645							
	<b>TOTAL</b>		<b>43.806</b>	<b>8.15</b>	<b>14.692</b>	<b>14.692</b>	<b>3.69</b>	<b>10.9893</b>			<b>33.149</b>	<b>0.6</b>	<b>0.2</b>	<b>0.3</b>	

## Physical achievement in respect of AIBP Projects

STATE :- JAMMU & KASHMIR

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (35 outlay)	CLA 2003-04 I & II (60)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Marval Lift	Pre Fifth	0.3						11.42	0.03	11.390	0	0		
2	Lethpora lift	Pre Fifth	1.755	0.815			0.4453	0.3008	3.2	0.542	2.658	0.409	0.75	0.76	
3	Koil Lift	Fifth	0.5	0					2.3	0.15	2.150	0	0		
4	Mod. Ranbir canal	Seventh	10.95	5.233	2.725+2.725	5.45		3.1464	9.266	1.6	7.666	0.795	0.25	0.25	
5	Mod. Pratap canal	Eighth	2.55	1.06	1.44+1.44	2.88		1.3959	1.35	0.12	1.230	0.334	0.28	0.3	
6	Mod.Kathua canal	Seventh	2.65	1.087	1.44+1.44	2.88		0.648	3.3	0.093	3.207	0.084	3.047	0.02	
7	Rajpora Lift	78-80	1.965	5.193			1.416	4.77	2.43	0	2.430	0	0	0.5	
8	Tral Lift	78-80	1.965	10.166			1.55	4.4208	6	0	6.000	0	0	0	
9	Igophey	Ninth	3.375	4.485	1	1	0.5	0.27	4.373	1.092	3.281	2.128	0.9	0.253	
10	Rafiabad Lift	Ninth	0.9	4.757			2.3912	2.8275	2.932	0	2.932	0	0	0	
11	Zaingir Canal(Mod.)	Ninth	0.6	2.203	0.345	0.345	1.002	0.6992	2.14	0	2.140	0.18	0.36	1.1	
12	26 new SMI Sc.				1.19	1.19		2.25							
13	28 OG SMI Sc.				6	6	2.44	2.25							
14	28 SMI Sc.				1.8	1.8									
15	54 OG SMI Sc.						3	2.7							
	<b>TOTAL</b>		<b>27.51</b>	<b>34.999</b>	<b>21.545</b>	<b>21.545</b>	<b>12.7445</b>	<b>25.679</b>			<b>45.084</b>	<b>3.93</b>	<b>5.587</b>	<b>3.183</b>	

## Physical achievement in respect of AIBP Projects

STATE :- JHARKHAND

Sl. No.	Name of project	Plan of start	(Rs. Crores)						(Th.- ha.)						
			CLA released in the 9th Plan	CLA 2002-03 (35 outlay)	CLA 2003-04 I & II (31)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance	Created till 9th Plan	2002-03	2003-04	2004-05
											(9-10)				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Gumani	Fifth	21.940	4					16.200					0	
2	Torai	Fifth	2.500						8.096						
3	Latratu	Seventh	2.130						9.900	3.8	6.100	6.1			
4	Kansjorre	Seventh	9.560	1					6.290	0	6.290	3.0	1	0	
5	Sonua	Sixth	7.475	2.335	1.833		5.995		8.010	0	8.010			0	
6	Surangi	Seventh	7.290	2.335			2.525		2.600	0	2.600			0	
7	Tapkara	Sixth	0.515						1.860	0.041	1.819		1.52		
8	Batani	Fifth	3.335												
9	Upper Sankh						8.27								
10	Panchkhero						4.495								
	<b>TOTAL</b>		<b>54.745</b>	<b>9.67</b>	<b>1.833</b>		<b>21.285</b>				<b>24.819</b>	<b>9.1</b>	<b>2.52</b>	<b>0</b>	

## Physical achievement in respect of AIBP Projects

STATE :- KARNATAKA

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (737 outlay)	CLA 2003-04 I & II (450)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Upper Krishna St.I	Fifth	557	181			98.4752	17.3778	424.94	215	209.940	29.059	29.059	73.465	
2	Malaprabha	Pre Fifth	47	25.56			12	3	218.19	161.556	56.634	7.563	0.286	15.518	
3	Hirehalla	Sixth	40.75	0					8.33	0	8.330	1.34	0		
4	Ghataprabha	Fifth	97.5	75	13.015	13.015	62.09	9.75	178.06	38.098	139.962	32.14	12.977	32.662	
5	Karanja	Fifth	67.14	10	75.27	75.27			35.64	4.674	30.966	7.855	0		
6	Upper Krishna St.II	Ninth	250	275.05	81.7415+81.7415	163.483	204.68	70.557	197.12	18.799	178.321	13.322	0	6.585	
7	Gandori Nala	Eighth	7.5	17.87			19.05	1.2705	8.09	0	8.090	0	0	0.744	
	<b>SUB TOTAL</b>		<b>1066.89</b>								<b>632.243</b>	<b>91.279</b>	<b>42.322</b>		
	<b>Fast Track 2001-02</b>														
8	Hirehalla			8.78	14.71	14.71					6.99		1.068	4	
9	Karanja			24.37							15.484		1.7	2.356	
10	Maskinala			3.22						3.1	3.001		0	2.723	
	<b>G. TOTAL</b>			<b>620.85</b>	<b>266.478</b>	<b>266.478</b>	<b>396.2952</b>	<b>101.955</b>			<b>657.718</b>	<b>91.279</b>	<b>45.09</b>	<b>138.053</b>	

## Physical achievement in respect of AIBP Projects

STATE :- KERALA

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (17 outlay)	CLA 2003-04 I & II (15/31 rev.)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	kallada	Pre Fifth	28.5	0	0.9678+0.9677+2.0645	4			92.8	43.778	49.022	5.976	0	0.579	
2	Muvattupuzha	Fifth	23.925	5.665	6.5322+6.5323+13.9355	27	45.4395		34.74	0	34.740	9.3	4.8	8.605	
3	Muyathospuzha						4.0005								
<b>TOTAL</b>			<b>52.425</b>	<b>5.665</b>	<b>31</b>	<b>31</b>	<b>49.44</b>				<b>83.762</b>	<b>15.276</b>	<b>4.8</b>	<b>9.184</b>	

## Physical achievement in respect of AIBP Projects

STATE :- MAHARASHTRA

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (175 outlay)	CLA 2003-04 I & II (414)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Gosikhurd	Sixth	29.48		6.87	6.87	152.798	15.0238	250.8	0	250.800	7.6	0.11	0	
2	Surya	78-80	13.55						27.19	22.088	5.102	0.46	0		
3	Waghur	Fifth	54	8.48	5.825+11.415	17.24	15.34	3.8034	23.58	0	23.580	0	0	0	
4	Bhima	Third	44.505						259.54	184.441	75.099	44.017	0		
5	Upper Tapi	Fourth	7.7						55.14	50.5	4.640	1.36	0	0	
6	Upper wardha	Fifth	85.31	33.706	6.00	6	43.94		80.25	37.822	42.428	24.835	1.135	1.62	
7	Wan	Sixth	38.98	4.3136	4.87+4.87	9.74	6.53		19.177	3.902	15.275	12.373	1.297	0.818	
8	Jaykwadi	Fifth	23.92	4.125	7.845+7.845	15.69			129.69	89.14	40.550	4.089	0.197	0.83	
9	Vishnupuri	78-80	4					1.4145	33.73	18.52	15.210	0	0	0	
10	Bahula	Fifth	4.41						4.654	0.352	4.302	0	0.807	0.097	
11	Krishna			14.173	12.65+12.65	25.3	29.55	6.96	113.25	83.272	29.978		6.887	0	
12	Kukadi			37.438	24.215+24.215	48.43	62.948	12.144	156.27	102.919	53.351		4.305	18	
13	upper Manar			0.642	2.975+5.825	8.8	17.14	2.698	13.91	0	13.910		0	0	
14	Hetwana			2.5155	6.49+6.49	12.98	35		12.83	0.5	12.330		0	0	
15	Chaskaman			3.312	11.66	11.66	48.5	5.1516	38.62	13.666	24.954		0.746	4.728	
16	Bahula			1.544			5								
17	Upper Pen Ganga						50.12								
18	Bawanthadi(IS)						30.47	3.225							
19	Lower Dudhana							3.36							
20	Tillari							4.08							
	<b>SUB TOTAL</b>		<b>305.855</b>	<b>110.2491</b>	<b>24.53</b>	<b>162.71</b>	<b>497.336</b>	<b>57.8603</b>	<b>1218.63</b>	<b>607.122</b>	<b>134.523</b>	<b>0</b>	<b>11.938</b>		
	<b>Fast Track 2001-02</b>														
17	Khadakwasla			2.78			2.78				0.624		0	0	
18	kadavi			7			7				0.365		0	0	
19	Kasarsai			1.685	1.685	1.685					3.036		0.512	0.488	
20	Jawalgaon			1.365			1.365				1.835		0	1.003	
21	Kumbhi			9.3			9.3				5.434		0	0	
22	Kasari			0.755			0.755				0.308		0	0	
23	Patgoan						10.75								
24	Madan Tank							1.5105							
25	Dongaragaon							1.509							
26	Shivana Takli							4.4325							
27	Amaravati							1.182							
	<b>G. TOTAL</b>			<b>243.3832</b>	<b>164.395</b>	<b>327.105</b>	<b>1026.622</b>	<b>66.4943</b>	<b>1218.63</b>	<b>607.122</b>	<b>146.125</b>	<b>0</b>	<b>12.5</b>	<b>27.584</b>	

## Physical achievement in respect of AIBP Projects

### STATE :- MADHYA PRADESH

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (220 outlay)	CLA 2003-04 I & II (250)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Indira Sagar	Sixth	269.000	74.01	66.54+60.52+63.094*	127.06+63.094*	124.94		169.000	0	169.000	0		0	
2	Bansagar Dam(UI)	Fifth	203.580	0.00	56+39.836*	56+39.836*	28.531	8.5593						0	
3	Upper Wainganga	Fifth	43.530	5.56	1.016*	1.016*			105.300	70	35.300	16.5	11.755		
4	Rajghat Dam	Fifth	27.803	0.00	1.6+0.8*	1.6+0.8*	12		0.000	0	0.000	0.0	0	0	
5	Sindh Ph. II	Sixth	58.760	47.20	32.15+32.15+29.6+34.78*	93.9+34.78*	114.22		162.000	4.162	157.838	5.69	3.31	11.9	
6	Sindh Ph. I	Fifth	4.500	2.32	2+2+2+2.056*	6+2.056*			44.900	31.984	12.916	0	0	0	
7	Mahi	Sixth	4.025	17.85	5.08+5.08+12.07+6.226*	22.23+6.226*	32		26.400	0	26.400	0	0	0	
8	Bariarpur	Fifth	5.000	7.06	11.555+11.555+5.946*	23.11+5.946*	26.19		43.6	0	43.600	0	0	0	
9	Urmil (c)	Fifth	1.335	0.60	0.456*	0.456*			7.7	4.9	2.800	1.6	0.523		
10	Banjar (c)	Fifth	1.000	0.40	0.204*	0.204*			2.4	1.33	1.070	0	0.104		
11	Bawanthadi				9.165+9.165	18.33	27.89								0
12	Omkareshwar				20.164	71.36	71.36								0
13	Bansagar Canal(UII)				40.64	40.64	68								
14	Mahan				5.4	5.4	11.57								0
	<b>TOTAL</b>		<b>772.948</b>	<b>167.07</b>		<b>414.374+154.414*</b>					<b>448.924</b>	<b>23.79</b>	<b>15.692</b>		
	<b>Fast Track</b>														
15	Bargi RBC 16-63	Fifth	98.03					4.8864			21.194		0	0	
16	Bargi km. 63-104	Fifth	716.563	65							31.9		0	0	
	<b>G. TOTAL</b>		<b>1587.541</b>	<b>232.07</b>		<b>568.788</b>	<b>516.701</b>	<b>13.4457</b>			<b>502.018</b>	<b>23.79</b>	<b>15.692</b>	<b>11.9</b>	

\*Arrears of 2002-2003

## Physical achievement in respect of AIBP Projects

**STATE :- MANIPUR**

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (28 outlay)	CLA 2003-04 I & II (22)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Khuga	Sixth	30.910	6.00	4.5	4.5	8	15.8130	15.000	0	15.000	0	0	0	
2	Thoubal	78-80	39.840	11.00	8	8	3.5	18.3825	33.400	4	29.400	0	0	0	
3	108 MISch.99-00		1.500												
4	109 MISch.00-01		1.500												
5	Dolaithabi Barr.			1.50					7.545					0	
6	118newMI Sch.			1.00	1.5+1.5(58 SMI Sc.)	3									
7	35 OG SMI Schemes						1.5								
	<b>TOTAL</b>		<b>73.750</b>	<b>19.50</b>	<b>15.5</b>	<b>15.5</b>	<b>13</b>	<b>34.1955</b>						<b>0</b>	





## Physical achievement in respect of AIBP Projects

**STATE :- MIZORAM**

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (1.5 outlay)	CLA 2003-04 I & II (1.5)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	10 MI Sch. 99-00		1.433												
2	10 MI Sch. 00-01		1.433												
3	7 MI Sch. 01-02 (3 OG & 4 new)		2.000												
4	2 OG Sur. Irr. Schem.				0.75	0.75									
5	5 OG MI Sch.			0.75											
6	18 OG SMI Sc.				3.9+3.9	7.8									
7	2OG SMI Sc.				0.75	0.75									
8	43 New SMI schemes						5	9.315							
	<b>TOTAL</b>		<b>4.866</b>	<b>0.75</b>	<b>9.3</b>	<b>9.3</b>	<b>5</b>	<b>9.315</b>							

## Physical achievement in respect of AIBP Projects

**STATE :- NAGALAND**

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (5 outlay)	CLA 2003-04 I & II (8)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	468 MI Sch. 99-00		2.730												
2	468MI Sch. 00-01		5.000												
3	7 4MI Sch. 01-02		5.000												
4	6 OG MI Sch.			2.500											
5	Seiza MI Scheme			0.159											
6	44 OG SMI & 135 New SMI			4.000	4+4(45 OG 136 newSMI)	8									
7	146 OG SMI schemes						4								
8	57 OG SMI schemes							2.7							
	<b>TOTAL</b>		<b>12.730</b>	<b>6.659</b>	<b>8</b>	<b>8</b>	<b>4</b>	<b>2.7</b>							

## Physical achievement in respect of AIBP Projects

STATE :- ORISSA

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (250 outlay)	CLA 2003-04 I & II (250)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Up. indravati(KBK)	78-80	96.35	28.1	7.74+7.74	15.48	17.76	15.984	46.44	0	46.440	21.397	0.736	23.385	
2	Subernarekha M.P.	Seventh	102.24	0				7.9464	38.49	0	38.490	2.5	0		
3	Rengali	Fourth	147.68	28.12				7.4688	39.14	0	39.140	0.16	5.202		
4	Anandpur Barr.	Fourth	7.85	14				0.72	5.583	0	5.583	5.5	0	0	
5	Upper Kolab(KBK)	Fifth	44.28	6.15	2.02	2.02	2.138	1.9242	24.75	0	24.750	10.378	0	9.652	
6	Tiltagarh(KBK)	Eighth	11.335	6.61	3.5+3.5	7			2.2	0	2.200	0	0	0	
7	Lower Indra(KBK)	Ninth	31.77	64.035	18.66+18.665	37.325		26.028	38.87	0	38.870	0	0	0	
8	Low. Suktel(KBK)	Ninth	8.8	12	8.74+8.74	17.48		4.284	29.84	0	29.840	0	0	0	
9	Potteru(KBK)	Fourth	9.87	0					7.28	0	7.280	0			
10	Naraj Barrage	Ninth	4.67	0	13.685				0	No new Potential					
11	Telengiri(KBK)	Ninth			7.295+10.275	17.57		3.744	13.78	0	13.780			0	
12	Ret(KBK)	Tenth			0.5+13.06	13.56			9.775		9.775			0	
13	Kanupur	Tenth			5.49	5.49			47.709		47.709			0	
14	16 MI Schemes	99-2000	8.9												
15	23 MI Schemes	2000-01	25.82												
16	Cheligadda				0.04+5.56	5.6			3.12					0	
17	18 OG SMI Scheme				7.325	7.325									
18	13 OG SMI Scheme(KBK)							3.375							
	<b>SUB TOTAL</b>		<b>499.565</b>	<b>159.015</b>		<b>128.85</b>	<b>19.898</b>	<b>71.4744</b>	<b>306.977</b>		<b>307</b>	<b>39.935</b>	<b>5.938</b>	<b>33.037</b>	
	<b>Fast Track</b>														
18	Subernarekha	Seventh	17.42						35		0	0	0	0	
19	Naraj Gate Works	Ninth	17.45		13.685	13.685			0		0	0	0	0	
20	Rengali L. Canal	fourth	14						28.79		0	0	0	4.043	
21	Potteru	fourth	15.56						4		2.486	2.486	4.768		
22	Imp. Sason Canal	Ninth		17.46	4.73	4.73		3.819			16.282	0	11.21		
23	Salandi lt. Main Ca.	Ninth		3.095	3.095	3.095					3.650	0	0		
24	Impr.of Salki Irr.				4.325	4.325	4.325						0		
	<b>G. TOTAL</b>		<b>563.995</b>	<b>179.57</b>	<b>154.685</b>	<b>154.685</b>	<b>24.223</b>	<b>75.2934</b>	<b>374.767</b>		<b>329.418</b>	<b>39.935</b>	<b>8.424</b>	<b>53.058</b>	

## Physical achievement in respect of AIBP Projects

STATE :- PUNJAB

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (150 outlay)	CLA 2003-04 I & II (100)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Ranjit Sagar Dam	Sixth	249.79						0						
2	Rem. of UBDC	Ninth	93.33						118		118.000	93.91			
3	Irr. to H.P.B. Talwara	Ninth	22	10				1.6965	0						
4	Shahpur Kandi Dam	Ninth	13.69	16.16					0						
5	Kandi canal Ext. St.II			10.5					23.326	0	23.326				
<b>TOTAL</b>			<b>378.81</b>	<b>36.66</b>			<b>0</b>	<b>1.6965</b>			<b>141.326</b>	<b>93.91</b>			
<b>Fast Track</b>															
1	Rem. of Channels under UBDC							3							
<b>G. TOTAL</b>								<b>4.6965</b>							

## Physical achievement in respect of AIBP Projects

STATE :- RAJASTHAN

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (200outlay)	CLA 2003-04 I & II (250)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Jaisamand Mod.©	Sixth	3.125						8.353	4.634	3.719	2.398	0.00		
2	Chhapi	Fifth	19.350						7.000	0	7.000	1.702	0.00		
3	Panchana	Fifth	22.407						10.606	4.5	6.106	2.385	0.00		
4	IGNP Stage-II	Fifth	255.290	76.100	55.53+55.53	111.06	116.47		964.000	449	515.000	162.000	21.00	37	
5	Bisalpur	Seventh	41.560						55.224	0	55.224	1.800	0.00		
6	Narmada canal Stage- II	Fifth	45.320	20.000	11.565+145.56+134	291.125	119.848	23.376	73.160	0	73.160	0.000	0.00	0	
7	Gambhari Mod.©	Sixth	1.315						4.770	2.532	2.238	0.925	0.00		
8	Chauli	Eighth	18.530	9.600	3.305+4.927	8.232	8.83	0.9795	8.963	0	8.963	0.000	0.30	0.3	
9	Mahi Bajaj Sagar	Fourth	44.800	8.760	5.61+5.61	11.22	37.976	5.448	71.200	52.794	18.406	9.915	2.66	1.279	
10	Ganga canal Mod.	Sixth	14.475	28.500				3.444	96.510	5.646	90.864	6.876	7.012		
	<b>TOTAL</b>		<b>466.172</b>	<b>142.960</b>							<b>780.680</b>	<b>188.00</b>	<b>30.97</b>		
	<b>Fast Track</b>														
11	Chhapi			10.455	8.42	8.42					4.861		2.849	2.005	
12	Panchana			20.97					5.298		3.721		3.54		
13	Ganga canal				69.78	69.78	69.78		3.085					9.602	
	<b>TOTAL</b>														
	<b>G. TOTAL</b>			<b>142.960</b>	<b>499.837</b>	<b>499.837</b>	<b>352.904</b>	<b>33.2475</b>			<b>789.262</b>	<b>188.00</b>	<b>37.36</b>	<b>50.186</b>	

## Physical achievement in respect of AIBP Projects

STATE :SIKKIM

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (1.5 outlay)	CLA 2003-04 I & II (1.5)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	129 MI Schemes	99-2000	1.36												
2	75 OG MI Schemes	2001-02	2.4												
3	62 new SMI Schemes			0.75	0.75	0.75									
4	100 new SMI Scm.						0.75	0.675							
	<b>TOTAL</b>		<b>3.76</b>	<b>0.75</b>	<b>0.75</b>	<b>0.75</b>	<b>0.75</b>	<b>0.675</b>							

## Physical achievement in respect of AIBP Projects

STATE :- TRIPURA

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (28outlay)	CLA 2003-04 I & II (22)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Gumti (m)	Fifth	10.244	0.844	0.3825+0.3825	0.765	0.75	0.4387	9.800	2.18	7.620	1.640	0.00	0	
2	manu (m)	Sixth	9.253	0.562	0.8374	0.8374	1.125	1.6143	7.600	0	7.600	0.360	0.00	0	
3	Khowai (m)	Sixth	6.559	1.219	0.337	0.337	1.125	1.9519	9.320	0	9.320	0.825	0.00	0.415	
4	528 MI Schemes	99-2000	28.353												
5	335 MI Schemes	2000-2001	9.038												
6	335 OG MI Sche.	2001-2002	19.000												
7	268 OG MI Sche.			10.770											
8	396 OG MI Sche.				11.4375	11.4375									
9	202 OG SMI Sche.						8								
10	89 OG SMI Sche.							2.0835							
11	176 New SMI Sche.							4.41							
	<b>TOTAL</b>		<b>82.447</b>	<b>13.3947</b>	<b>13.3769</b>	<b>13.3769</b>	<b>11.00</b>	<b>10.4984</b>			<b>24.540</b>	<b>2.825</b>		<b>0.415</b>	





## Physical achievement in respect of AIBP Projects

STATE :- UTTAR PRADESH

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (365outlay)	CLA 2003-04 I & II (275)(306 Re.)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Upper & Madhya Gan.	Fifth	140.640						187.00	132.82	54.180	17.270	0.00		
2	Sarda Sahayak	Third	131.000						1925.10	1536.64	388.460	366.680	0.00		
3	Sarya Nahar	Fifth	217.500	110.000	52.745+48.465	101.21	54.06	22.5	1404.00	92	1312.00	157.000	48.00	19.7	
4	Kharif Cannal in HKD	Seventh	46.000	10.000	2.82+5.18	8	9.27		11.60	0	11.600	7.620	0.78	1.958	
5	Rajghat Dam	Fifth	19.360						0.00	0	0.000	0.000			
6	Gunta Nala dam	Sixth	1.000						3.88	0	3.880	3.880			
7	Bansagar	Fifth	91.750	49.550	20.84+20.025	40.865	30.39	16.05	150.13	0	150.132	0.000	0.00	0	
8	Lakhwar Vyasi	Fifth	20.000						40.00	0	40.000	0.000	0.00		
9	Tehri	Eighth	352.000	113.750	29.95+34.045	64	35	12.5115	270.00	0	270.000	0.000	0.00	0	
10	Gyanpur Pump Can.	Seventh	30.900						37.26	35.76	1.500	1.500			
11	Eastern Ganga Ca.	Fifth	35.09	14	13.025+12.675	25.7	36	7.611	105.00	39.86	65.140	11.43	5.52	4.324	
12	Rajghat Canal	Fifth	20.62	20	6.37+8.3	14.67		7.305	138.66	77.571	61.090	20	3	4.087	
13	Agra can. Mod.			2	5.21+5.47	10.68	11.2	4.92	50.00	15	35.000		0	0	
14	Jasauli PC				2.2+2.86	5.06		0.2805						0	
15	Lahchura Dam Mod.							1.2							
	<b>SUB TOTAL</b>		<b>1105.860</b>	<b>319.300</b>	<b>270.180</b>	<b>270.185</b>		<b>72.3780</b>	<b>4322.63</b>		<b>2392.98</b>	<b>585.38</b>	<b>57.30</b>		
	<b>Fast Track</b>														
15	Upper Ganga M.	Fifth	17.78		4.6	4.6			9		1		1		
16	Madhya G. Can.	Fifth	21.95						27.9		35.905		20.56		
	<b>TOTAL</b>		<b>39.73</b>	<b>39.72</b>											
	<b>G. TOTAL</b>			<b>359.020</b>	<b>274.775</b>	<b>274.785</b>	<b>175.92</b>	<b>72.3780</b>	<b>4359.53</b>		<b>2429.89</b>	<b>585.38</b>	<b>78.86</b>	<b>30.069</b>	

## Physical achievement in respect of AIBP Projects

STATE :- UTTANCHAL

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (45 outlay)	CLA 2003-04 I & II (40)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	185 MI Schemes	2002-03		24.075	6.7612+6.7612+10.5526	24.075									
2	8 SMI Schemes	2002-03		1.0875	0.7388+0.7387	1.4775									
3	226 New SMI Sch.						37.5	33.8175							
4	3 New SMI Schemes						1.4917	2.673							
5	15 New SMI Schemes							1.377							
6	502 New SMI Schemes							19.5919							
	<b>TOTAL</b>			<b>25.1625</b>	<b>25.5525</b>	<b>25.5525</b>	<b>38.99170</b>	<b>#####</b>							

## Physical achievement in respect of AIBP Projects

STATE :- WEST BENGAL

Sl. No.	Name of project	Plan of start	(Rs. Crores)					(Th.- ha.)							
			CLA released in the 9th Plan	CLA 2002-03 (45 outlay)	CLA 2003-04 I & II (40)	Total 2003-04	CLA 2004-05	Release 2005-06	Ultimate Potential	Created before AIBP	Balance (9-10)	Created till 9th Plan	2002-03	2003-04	2004-05
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Teesta Barrage	Fifth	92.283	16.538	2.989	2.989	13.184		527.000	80.25	446.750	35.86	4.85	2.25	
2	Kangsabati©	Sesond	26.71						401.660	319.6	82.060	17.8	0		
3	Mod. Of Bar. & Irr. System DVC	Sixth	1						8.000	0	8.000	4.896	0		
4	Tatko	Fifth	0.625	0.267					2.494	1.296	1.198	0.158	0.52	0.52	
5	Patloi	Fifth	1.465				0.128		2.158	0	2.158	0	0.2	0.307	
6	Hanumata	Seventh	1.3	0.09	0.155	0.155	0.149		2.735	1.512	1.223	0.226	0.575	0.422	
7	Subamakha Barr.	Seventh	2.05	11.238					114.198	0	114.198	0	0	0	
	<b>TOTAL</b>		<b>125.433</b>	<b>28.133</b>	<b>3.144</b>	<b>3.144</b>	<b>13.461</b>				<b>655.587</b>	<b>58.94</b>	<b>6.145</b>	<b>3.499</b>	